

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office San Juan Co.
Lease No. 006156
Unit West Flati Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	<u>CONVERTED TO WATER INJECTION</u>	<u>XX</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

October 4, 19 60

Well No. 29-01 is located 660 ft. from NE line and 660 ft. from EW line of sec. 33


6 NE NE 33 26N 13W T14N
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Flati Gallup San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the casings above sea level is 6285 ft. G.L.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Pulled rods and tubing. Ran 199 joints 2" EUE 4.70# 3-5 plastic line tubing with Lane Wells 5 1/2" x 2" EUE TOP-G tension packer. Total string 4950.69, landed at 4958.69 F.B. Set packer with 11,000# tension. Hooked up well head. Initial water injection commenced at 12:00 Noon, October 2, 1960.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company British-American Oil Producing Co.

Address P. O. Drawer 330

Farmington, N.M.

By W. R. Stone

Title Field Superintendent