



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. 97592
Unit West Plant Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	<u>Converted to Water Injection</u> <u>20</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

October 29

, 19 60

Well No. 7 - W is located 2900 ft. from N line and 2900 ft. from W line of sec. 27
G 22 N 27 24N 13 W 24
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Monte Gallup San Juan New Mexico
 (Field) (County or Subdivision) (State or Territory)

The elevation of the ~~water level~~ above sea level is 6216 ft. C.L.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Pulled rods and tubing. Ran 197 joints 2" EUE 4.709 3-15 8-2 Tbd. plastic lined tubing with 1 - 2" EUE 8-8 x 10' tubing nipple plastic lined and 1 - 5/8" x 2" EUE type FOS-6 Lane Wells tension packer. Total string 4941.22', landed at 4949.22'. Set packer with 11,000' tension. Worked up well head. Initial water injection October 2, 1960.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The British-American Oil Producing Co.

Address P. O. Drawer 330

Farmington, N.M.

By Ray A. Stone

Title Field Superintendent