

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 078091
SM013492

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Gulf Oil Corporation

3. ADDRESS OF OPERATOR

P. O. Box 670, Hobbs, NM 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)

At surface

1980' FNL & 660' FWL

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

West Bisti Unit

9. WELL NO.

126

10. FIELD AND FOOT, OR WILDCAT

Bisti Lower Gallup

11. SEC., T., R., M. OR ALK. AND SURVEY OR AREA

Sec 27-T26N-R13W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, AT, GR, etc.)

6230' GL

12. COUNTY OR PARISH

San Juan

13. STATE

NM

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other) Locate and Repair Casing Leak X

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

POH with production equipment. Set RBP at 3850', cap with 10' sand. Locate casing leak. Set cement retainer 75' above casing leak, test tubing 3000#. Cement as necessary. Drill out cement retainer and cement. Test squeeze 500#. Reverse sand off RBP and POH. GIH with production equipment.

18. I hereby certify that the foregoing is true and correct

SIGNED

R. D. Pitzer

TITLE

Area Engineer

DATE

12-15-82

(This space for Field Office use only)

APPROVED BY
CONDITIONS OF

APPROVED

APPROVAL, IF ANY:

DEC 27 1982

James F. Sims
JAMES F. SIMS
DISTRICT ENGINEER

TITLE

DATE

*See Instructions on Reverse Side