



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. 078091
Unit West Miami Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	<u>Converted to Water Injection</u>	<u>221</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Well No. 12-47 is located 240 ft. from N line and 975 ft. from E line of sec. 29
C NE 1/4 29 240 13 107W
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Matl Gallup San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6390 ft. G.L.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Pulled rods and tubing. Ran 163 joints 2" 100 LBS 4.75' J-55 8-4 Tbd. Elastic lined tubing with 1 - 2" 100 x 2' tubing nipple and 1 - 2" 100 x 10' tubing nipple and 1 - 2" x 2" 100 LBS down hole 100-0 tension packer. Total string 514.69, landed at 514.69. Set packer with 15,000 tension. Set slips, hooked up well head. Initial water injection October 2, 1960.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company British-American Oil Prod. Co.

Address P. O. Denver 130

Paral gton, N.M.

By W. R. Stone

Title Field Supervintendent