

X		
	29	

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office **Santa Fe**
Lease No. **078091**
Unit **Gov. Douthit**

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	Set Surface Casing

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

May 23, 1958


Douthit
Well No. **B-18** is located **660** ft. from **N** line and **1980** ft. from **E** line of sec. **29**
C - NE NW Sec. 29 **26N** **13W** **New Mexico P.M.**
($\frac{1}{4}$ Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Bisti-Gallup **San Juan County** **New Mexico**
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **6572** ft. G.L.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled 13-3/4" hole to 215' KB. Ran 5 Joints, 200', 9-5/8" OD 25.4#, Armco Spiral Weld, Slip Joint Casing. Landed at 211' KB and cemented with 200 Sax regular cement. Displaced cement to 194' KB with good returns to Surface. Waited 24 hours, then tested. Casing held o.k.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **The British-American Oil Producing Company**
Address **Box 180**
Denver 1, Colorado
By **John H. Stone**
Title **District Engineer**