

(SUBMIT IN TRIPLICATE)


UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Indian Agency \_\_\_\_\_

**Window Rock**

Allottee \_\_\_\_\_

Lease No. **14-20-403-735**



SUNDRY NOTICES AND REPORTS ON WELLS

RECEIVED  
SEP 16 1957

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	SEP 16 1957
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	<b>See Separate Casing</b>	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

**September 12, 1957**, 19 **57**

**Navajo**  
Well No. **2** is located **640** ft. from **[S]** line and **1900** ft. from **[E]** line of sec. **13**  
**0-41, SE Section 13** **26N** **14W** **New Mexico P.M.**  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
**W. North Gallup** **San Juan** **New Mexico**  
(Field) (County or Subdivision) (State or Territory)

The elevation of the **ground level** above sea level is **6446** ft. **measured**

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled 13-3/4" hole to 218' EB. Ran 5 joints 9-5/8" OD Annular Casing. Landed at 214' EB and cemented w/100 sac regular cement. Displaced cement to 194' EB w/good returns to surface. Waited 24 hours, then tested. Casing held OK.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **The British-American Oil Refining Company**  
Address **Box 180**  
**Denver 1,**  
**Colorado**  
Original Signed  
By **C. E. Smith**  
Title **Staff Engineer**

