

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 49-2388.4
Approval expires 12-31-60.

Indian Agency Navajo

Allottee Windsor Rock

Lease No. 24-22-403-735
24-22-403-4090 - Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

October 8, 1963

WEST MOUNTAIN
Well No. 99 is located 660 ft. from N line and 1900 ft. from E line of sec. 23
6 22 22 22 22 (1/4 Sec. and Sec. No.) 24 24 (Twp.) 24 24 (Range) 24 24 (Meridian)
24 24 (Field) 24 24 (County or Subdivision) 24 24 (State or Territory)

The elevation of the derrick floor above sea level is 6636 ft. S.L.

DETAILS OF WORK



(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate casing points, and all other important proposed work)

9-22-63

Pulled rods and tubing.

10-7-63

Run and pump and cleaned out to FID 5307. Rigged up and ran 1 inch 100' tension operated packer on 165 joints of 2 inch plastic lined tubing. Set packer at 2195.52' ID with 15,000 tension. Water injection started at 6:00 PM 10-7-63.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The British-American Oil Producing Company

Address P. O. Box 330

Farmington, N.M.

By

W. R. Stone

W. R. Stone

Title

Field Superintendent