

UNITED STATES 1 File
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Budget Bureau No. 1004-C125
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR DUGAN PRODUCTION CORP.	8. FARM OR LEASE NAME Huerfanito
3. ADDRESS OF OPERATOR P.O. Box 420, Farmington, NM 87499	9. WELL NO. 6
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1190' FSL & 1450' FWL	10. FIELD AND POOL, OR WILDCAT Basin Dakota
14. PERMIT NO.	15. ELEVATIONS (Show whether OF, RT, GR, etc.)
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 11, T26N, R9W, NMPM	12. COUNTY OR PARISH San Juan
	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Repaired casing leak as follows:

- 1.) Pulled tubing & packer.
- 2.) Set drillable cast iron bridge plug @ 5916' RKB.
- 3.) T.I.H. with packer and located holes in casing between 3030' and 4230'.
- 4.) Squeezed casing leaks five times with total of 345 sacks class "B" cement (total cement slurry = 407 cu.ft.).
- 5.) Drilled out cement and bridge plug. Cleaned out to 6673' RKB.
- 6.) Reran 205 jts. 2-1/16", 3.25#, J-55, 10 Rd, E.J. tubing (T.E. 6574.25' set @ 6582' RKB with Model "R" packer @ 6288'.

Work complete 6-15-89. Swabbed well 6-22-89 thru 6-29-89. Still swabbing water with good show gas.

18. I hereby certify that the foregoing is true and correct

SIGNED

Jim L. Jacobs

TITLE

Geologist

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

DATE

FARMING OR RESOURCE AREA

BY

RECEIVED

JUL 20 1989

OIL CON. DIV.

ACCEPTED FOR RECORD

DATE

JUL 18 1989

*See Instructions on Reverse Side