Form 9-331a (Feb. 1951)

Sec. 10

T-26-N

R-9-W

(SUBMIT IN TRIPLICATE)

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

Budget Bureau No.	42-R358.4.
Form Approved.	

Land Office Santa Fe, N. Mex. Lease No. SF 078388-A

Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO CHANGE PLANS	 SUBSEQUENT REPORT OF ABANDONMENT	
	SUPPLEMENTARY WELL HISTORY	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

		**********		May 15	, 19 <u>_64</u>	
Well No. 5-10 is located	d 1190 ft.f	rom (S) lin	e and _1450_ft	. from $\left\{\begin{array}{c} W \\ W \end{array}\right\}$ line	Teal Pro	
SW 1/4 of Sec. 10 (% Sec. and Sec. No.)	26 N (Twp.)	9 W (Range)	NMPM (Meridian		T.V.TD	
Basin Dakota (Field)	San Juar (Co	1 unty or Subdivision	······································	New Merico (State or Terrior)	N 31-1 964	
The state of the s						
		TAILS OF V		* ** ** ** ** ** ** ** ** ** ** ** ** **	DIST. 3	
(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)						

5-13-64 Ran 209 jts. 6811' of 4-1/2" casing set at 6800' with DV tool at 2155'. Cemented bottom with 240 sacks of class A 50-50 Pozmix with 6% gel, 1/8# of gel flake to sack. Plug down at 8:10 a.m. Opened DV tool and circulated 6 hours. Cemented thru DV tool with 120 sacks of class C cement with 4% gel with 1/3 cubic feet of Strata-Crete and 1/8# of gel flake per sack. Plug down at 2:30 p.m. Rig released at 4:00 p.m. Completion rig will be moved in to drill out cement and test casing at that time.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.				
Company	Austral Oil Company Incorporated			
Address	300 San Jacinto Bldg.	. 2		
	Houston, Texas	By R. Copeland Title Drilling & Production Supt.		
	77002	R. Copeland Title Drilling & Production Supt.		