


(SUBMIT IN TRIPLICATE)

Indian Agency Huajuco AllottedUNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYAllottee Lo-Gro-5th-Set-Tah
Lease No. 14-28-403-1425

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	RECEIVED AUG 22 1957 U. S. GEOLOGICAL SURVEY FARMINGTON, NEW MEXICO
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Lo-Gro-5th-Set-TahFarmington, New Mexico August 21, 1957Well No. 1 is located 670 ft. from [N] line and 635 ft. from [E] line of sec. 6NE 1/4 of Section 6

(1/4 Sec. and Sec. No.)

T-24-E

(Twp.)

R-12-W

(Range)

N.M.P.M.

(Meridian)

Undesignated Gallup

(Field)

San Juan

(County or Subdivision)

New Mexico


(State or Territory)

The elevation of the derrick floor above sea level is 5075 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On August 10, 1957, this well was spudded and on August 11, 1957, 8-1/8" casing was set at 320' with 225 sacks of cement. After waiting on cement for 24 hours, casing and water shut-off were tested with 500 pounds pressure for 30 minutes with no drop in pressure.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Pan American Petroleum CorporationAddress Box 467Farmington, New MexicoBy Dr. H. C. SmithTitle Field Clerk