

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved
Budget Bureau No. 01-01-01-01-01
5. LEASE DESIGNATION AND SERIAL NO.

NM 05792

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER	6. IF INDIAN, ALLOTTEE OR MINOR
2. NAME OF OPERATOR Sinclair Oil & Gas Company	7. UNIT AGREEMENT NAME
3. ADDRESS OF OPERATOR 501 Lincoln Tower Bldg., 1860 Lincoln St., Denver, Colorado	8. FARM OR LEASE NAME Quabon #3 W Federal
4. LOCATION OF WELL Report location clearly and in accordance with any State requirements. See also space 17 below. At surface: Unit letter "A" 1000' f/South line and 1790' f/West line Section 4-27N-3W	9. WELL NO. 5
10. Blaine Paperwads and Basin Dakota.	11. SEC. T. R., M., OR BLM. SURVEY OR AREA Section 4-27N-3W
14. PERMIT NO. Mr. J.L. Ward, 3/22/66	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6735'
12. COUNTY OR PART OF San Juan	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:



TEST WATER SHUT-OFF	CEMENT OR FILTER CASING
FRACURE TREATMENT	MULTIPLE COMPLETION
SHOOT OR ACIDIZE	ABANDON*
REPAIR WELL	CHANGE PLANS

WATER SHUT-OFF	REPAIRING WELL
FRACURE TREATMENT	ALTERING CASING
SHOOTING OR ACIDIZING	ABANDONMENT*
(Other)	

(Note: Report results of multiple completion on Well Completion or Re-completion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.*

Spudded 2:30 p.m. 3/24/66. Drilled 12-1/4" hole to 355'. Ran 11 jts 8-5/8" OD 2 1/2 J-55 casing set at 319' OM w/ 250 sacks Class "A" cement, 2% CaCl₂ cement circulated, PD 10:30 p.m. 3/24/66. WOC 18 hrs. Test casing and BOP @ 1000' f/ 30 minutes, drilled out.
3/26/66 - Drilling main ahead at 1590'.



18. I hereby certify that the foregoing is true and correct

SIGNED **E. E. Brown**

TITLE **Chief Office Clerk**

DATE **March 26, 1966**

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: