

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-68

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>E-9707</b>

## SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name <b>West Bisti Unit</b>
2. Name of Operator <b>Gulf Oil Corporation</b>	8. Name of Lease Name
3. Address of Operator <b>Box 670, Hobbs, New Mexico 88240</b>	9. Well No. <b>168</b>
4. Location of Well UNIT LETTER <b>M</b> <b>660</b> FEET FROM THE <b>South</b> LINE AND <b>660</b> FEET FROM THE <b>West</b> LINE, SECTION <b>36</b> TOWNSHIP <b>26-N</b> RANGE <b>13-W</b> N.M.P.M.	10. Field and Pool, or Wildcat <b>Bisti Lower Gallup</b>
11. Elevation (Show whether DF, RT, GR, etc.) <b>6217' GL</b>	12. County <b>San Juan</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:


SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPER. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Cactus Drilling Company spudded 12-1/4" surface hole at 1:15 AM, May 27, 1969. Drilled to 272'. Ran 8 joints, 262' of 8-5/8" 24# K-55 ST&C casing set and cemented at 272' with 225 sacks of Class A cement with 2% Ca Cl2. Cement circulated. WOC over 20 hours. Tested casing with 1675#, 30 minutes, OK.

Started drilling 7-7/8" hole at 272'.



14. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

ORIGINAL SIGNED BY SIGNED <b>C. D. BORLAND</b>	TITLE <b>Area Production Manager</b>	DATE <b>May 29, 1969</b>
APPROVED BY <i>[Signature]</i>	TITLE <b>SUPERVISOR DIST. #8</b>	DATE <b>JUN 2 1969</b>
CONDITIONS OF APPROVAL, IF ANY:		