

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E-4777-5, B-9590-5, L4639

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator TENNECO OIL COMPANY	8. Farm or Lease Name Gallegos
3. Address of Operator Suite 1200 Lincoln Tower Bldg., Denver, Colorado 80203	9. Well No. 6
4. Location of Well UNIT LETTER F 1500 FEET FROM THE North LINE AND 1500 FEET FROM THE West LINE, SECTION 32 TOWNSHIP 26N RANGE 11W NMPM.	10. Field and Pool, or Wildcat Basin Dakota
15. Elevation (Show whether DF, RT, GR, etc.) 6256.0	12. County San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:


PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12-1/4" surface hole and drilled to 612' KDB. Ran 8-5/8" 24# K-55 casing and set at 612' KDB. Cemented with 300 sacks Class "A" Cement w/3% calcium chloride. Plug down at 8:30 A.M. 6/28/73. Circulated cement to surface. W.O.C. 12 hours and nipped up. Tested casing with 1000 psi for 15 minutes. Held OK. Preparing to drill out from under surface casing.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Carley Vatten TITLE Sr. Production Clerk DATE July 10, 1973

APPROVED Original Signed by Emery C. Arnold TITLE SUPERVISOR DIST. #3 DATE JUL 12 1973

CONDITIONS OF APPROVAL, IF ANY: