

WELL COMPLETION HISTORY
NAVAJO TRIBE "AR" WELL NO. 8

6-21-74 Drilled through DV tool at 4281'. Tagged cement top at 6199'.

6-22-74 Cleaned out from 6199' to 6275'.

6-23-74 Ran GR correlation log. Perforated with 2 Jet shots per foot Barker Creek intervals 6209-36'. Spotted acid on perfs. Set packer at 6180' and treated perfs with 5000 gallons 28% ~~NE~~ HCl in 3 stages, using two 500 gallon unibead plugs. 28 BPM rate at 2300 psi. Initial shut in pressure zero.

6-24-74 Swab tested.

6-28-74 Installed pump.

6-29-74 Initial potential pumped 24 hours, 283 barrels oil and 288 barrels water, with Reda pump. Gas-Oil Ratio 2363. Specific gravity 46.8° at 60°.

CORES

Core 1	Barker Creek & Akah	6159-94'	cut 35', recovered 35'
Core 2	Barker Creek	6195-6255'	cut 60', recovered 60'

NO DRILL STEM TESTS WERE RUN.



ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED
DATE 08-01-2010 BY 60322 UCBAW/BJS

[illegible]

REF ID: A66061 DocId: 34269102 Page 12 of 12

[illegible][illegible]

44-38861-1

[illegible]

510

Page 1 Boston Post & Herald 6/29-04 and recovered 37

[illegible]

14-00000

