

Form 9-33!
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIORSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

GEOLOGICAL SURVEY

NM 16471

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Bengal B

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Undesignated - PC

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 2, T26N, R12W

12. COUNTY OR PARISH 13. STATE

San Juan

NM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5934' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*



(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

3-26-76

Moved in and rigged up Morrow Drilling Company rig. Spudded 7-7/8" hole @ 3:00 PM
3-25-76. Drilled to 63' and ran 2 jts 5-1/2" OD 14# 8R ST&C csg, TE 62.70' set @ 62' GR,
cemented w/35 sx cement. Job complete 5:00 PM 3-25-76.

4-2-76

TD 1335'. Welex ran IES log (Logger's TD 1326'). Ran 42 jts 2-7/8" OD 6.5# 8R EUE tbq
for csg, TE 1327.11' set @ 1326' GR, cemented by BJ w/90 sx 2% lodense plus 1/4# cello-
flake/sk, good mud returns throughout job. Reciprocated pipe free while cementing, trace
of cement to surface. Max cementing press 800 psi. POB 3:45 PM 4-1-76.



18. I hereby certify that the foregoing is true and correct

SIGNED

Thomas A. Dugan

TITLE

Engineer

DATE

4-6-76

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side