

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator Great Lakes Chemical Corp. Lease Graham Well No. 1-A
Location of Well: Unit P Sec. 4 Twp. 27N Rge. 8W County San Juan

	Name of Reservoir or Pool	Type of Prod. (Oil or Gas)	Method of Prod. (Flow or Art. Lift)	Prod. Medium (Tbg. or Csg.)
Upper Completion	<u>Largo Chacra</u>	<u>Gas</u>	<u>Flow</u>	<u>Tubing</u>
Lower Completion	<u>Blanco Mesavide</u>	<u>Gas</u>	<u>Flow</u>	<u>Tubing</u>

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Compl	Hour, date <u>11:15 AM</u> Shut-in <u>1/30/82</u>	Length of time shut-in <u>98 1/2 hrs.</u>	SI press. <u>279</u> psig	Stabilized? (Yes or No) <u>yes</u>
Lower Compl	Hour, date <u>11:15 AM</u> Shut-in <u>1/30/82</u>	Length of time shut-in <u>98 1/2 hrs</u>	SI press. <u>348</u> psig	Stabilized? (Yes or No) <u>yes</u>

FLOW TEST NO. 1

Commenced at (hour, date)*		2:45 PM		2/3/82		Zone producing (Upper Lower):	
Time (hour, date)	Lapsed time since*	Pressure		Prod. Zone	Remarks		
		Upper Compl.	Lower Compl.	Temp.			
2/5/82 11:15 AM	44 1/2 hrs	289 psig	214 psig				

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hrs. _____ Grav. _____ GOR _____
Gas: _____ MCFPD; Tested thru (Orifice or Meter): meter

MID-TEST SHUT-IN PRESSURE DATA

Upper Compl	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Compl	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

FLOW TEST NO. 2

Commenced at (hour, date)**		Zone producing (Upper or Lower):			
Time (hour, date)	Lapsed time since **	Pressure		Prod. Zone	Remarks
		Upper Compl.	Lower Compl.	Temp.	

RECEIVED
MAR 8 1982
OIL CON. COM.
DIST. 3

Production rate during test


Oil: _____ BOPD based on _____ Bbls. in _____ Hrs. _____ Grav. _____ GOR _____
Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

REMARKS: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved: MAR 8 1982 19
New Mexico Oil Conservation Commission
By Original Signed by CHARLES GHOLSON
Title DEPUTY OIL & GAS INSPECTOR, DIST #3

Operator Great Lakes Chemical Corp.
By Tom Smith
Title Agent 327-3291
Date 3/3/82



1. A packer leakage test shall be conducted on each flowing zone of the well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be conducted on all multiple completions within seven days following recompletion and on a well or zone which has been shut-in and where remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be conducted. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: If, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

Pressure for gas zone tests shall be measured on each zone with a gas venturi pressure gauge at intervals as follows: 3-hour tests: 15 minutes prior to the beginning of each flow period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at 1 p.m. or at the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

When oil zone tests all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauge. The accuracy of these must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Artesian District Office of the New Mexico Oil Conservation Commission on Northwest New Mexico Packer Leakage Test Form Revised 11-1-58, with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only). A pressure versus time curve for each zone of each test shall be constructed on the reverse side of the Packer Leakage Test Form with all deadweight pressure points taken indicated thereon. For oil zones, the pressure curve should also indicate all key pressure changes which may be reflected by the recording gauge charts. Daily pressure changes should also be tabulated on the front of the Packer Leakage Test Form.

