

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐	5. LEASE DESIGNATION AND SERIAL NO. NMO 559974
2. NAME OF OPERATOR Kirby Exploration Company	6. IF INDIAN, ALLOTTEE, OR TRIBE NAME Navajo
3. ADDRESS OF OPERATOR P.O. Box 1745, Houston, Texas 77001	7. UNIT AGREEMENT NAME Armour Field
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 980' FNL and 1350' FWL	8. WELL NO. 20N 13W
14. PERMIT NO. -	15. ELEVATIONS (Show whether DF, RT, OR, etc.) 6187 GL
	10. FIELD AND POOL, OR WILDCAT WAW Picture Cliff Extensi
	11. SEC. T., R., M., OR BLK. AND SURVEY OR AREA 20N 13W
	12. COUNTY OR PARISH San Juan
	13. STATE New Mexico


16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☒	REPAIR WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	FRACTURE TREATMENT ☐	ALTER OR CHANGE ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐	SHOOTING OR ACIDIZING ☐	ABANDONMENT ☐
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) ☐	(Other) ☐

(NOTE: Report results of multiple completion or Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

3-20-76 Moved in and rigged up rotary tools. Drilled 11' hole and cemented 2 joint 8 5/8" 24# K-55 casing at 93'. Cemented with 50 class G cement with 2% CACL. Had good circulation throughout and got approximately 10 sacks cement return. Wait on cement 12 hours and nippled and test blow out preventers 6" 600 series.



18. I hereby certify that the foregoing is true and correct

SIGNED William T. Jones TITLE Agent DATE 5-1-76

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____

CONDITIONS OF APPROVAL, IF ANY: