

Form 9-337
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 61

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

George Washington

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Nipp - PC Extension

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 35, T26N, R12W

12. COUNTY OR PARISH 13. STATE

San Juan

NM

1. OIL ☐ GAS ☒ OTHER
WELL WELL

2. NAME OF OPERATOR

Dugan Production Corp.

3. ADDRESS OF OPERATOR

Box 234, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

920' FSL - 1450' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6272' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data.

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Completion X

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

6-21-76

PBTD 1305'. Moved in and rigged up Farmington Well Service swabbing unit. GO International ran gamma-ray correlation and collar log. Swabbed well down to 900'. Perforated with 14 2-1/8" glass jets 1233-1242' and 1228-1231'. Made one swab run from bottom. Well kicked off making est 500 MCFGPD. Rigged down and shut well in.

6-22-76

Moved in and rigged up Farmington Well Service swabbing unit. Ran 37 jts 1-1/4" OD 2.3# J-55 10R reg NEUE tubing. TE 1245.10' set @ 1242' GR. Swab stop @ 1211'. Nipped up wellhead and rigged down swabbing unit. Well making est 500 MCFGPD.

18. I hereby certify that the foregoing is true and correct

SIGNED

Thomas A. Dugan

TITLE

Engineer

DATE

7-8-76

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side