

Form 9-33
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NOO-5-14-20-5339

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Navajo Allotted

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Chaco Plant

9. WELL NO.

19

10. FIELD AND POOL, OR WILDCAT

Nipp Pictured Cliffs Ext

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 22, T26N, R12W

12. COUNTY OR PARISH

San Juan

13. STATE

NM

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Jerome P. McHugh

3. ADDRESS OF OPERATOR

Box 234, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1650' FSL - 1650' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6098' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

Completion ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)


17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

9-20-76

Moved in and rigged up Farmington Well Service swabbing unit. Go International ran gamma-ray correlation and collar log. Swabbed casing down to 900'. Go International perforated with one 2-1/8" glass jet/ft 1181-1191'. Made one swab run. Well kicked off making est 150 MCF/GPD.

10-13-76

Moved in and rigged up Farmington Well Service swabbing unit. Ran 37 jts 1-1/4" OD 2.4# V-55 10R EUE tubing w/cross pin on bottom. TE 1193.58' set @ 1191' GR. Nipped up wellhead. Well making est 125 MCF.



18. I hereby certify that the foregoing is true and correct

SIGNED

Thomas A. Dugan

TITLE

Engineer

DATE

10-25-76

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side