

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)Form approved
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 080238A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Chaco

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 1, T26N, R13W

12. COUNTY OR PARISH 13. STATE

San Juan

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL ☐ GAS ☒ OTHER ☐
WELL WELL

2. NAME OF OPERATOR

J. Gregory Merrion and Robert L. Bayless

3. ADDRESS OF OPERATOR

P.O. Box 1541, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

790 FSL and 790 FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5979 ft. G.L.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☒(Other) Completion ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

04-26-77 Moved in L & B Speed Drill. Drilled 41 ft. of 7-7/8" hole and set 40 ft. of 5-1/2" surface casing. Cemented with 6 sax Type II.

04-27-77 Drilling at 400 ft.

04-28-77 Drilling at 800 ft.

04-29-77 TD at 1315 ft.

04-30-77 Birdwell ran Induction and Density Logs. Ran 57 joints of 2-7/8" upset 10V casing and set at 1288 ft. PBTD at 1265 ft. G.L. Fleet cemented with 100 sax Class "G". Plug down at 7:30 p.m. Lost circulation with 30 sax to go. Poor circulation throughout displacement.

05-02-77 Blue Jet ran Cement Bond, Gamma Ray Collar logs. Found good bond. Shot with 2 PF 1165-1169, 1174-1192; swabbed in and flowing to clean up.

05-03-77 Gauged 1029 MCF/day dry gas on 1" plate.

RECEIVED

MAY 5 1977

DATE May 4, 1977

18. I hereby certify that the foregoing is true and correct

SIGNED

Steven L. Lujan

TITLE Engineer

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side