

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-0560222

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Fusselman Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Nipp Pictured Cliff

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 17 - 26N - 12W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1.

OIL ☐ GAS ☒ OTHER ☐
WELL WELL

2. NAME OF OPERATOR

Kirby Exploration Company

3. ADDRESS OF OPERATOR

P.O. Box 1745, Houston, Texas 77001

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1190' FNL & 1090' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5931 GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐


ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Move in and rig up rotary tools. Spud at 8:00 p.m. 4-21-77. Drilled 12¼" hole to 96 feet. Ran two joints 8 5/8 20# casing and set at 91 feet. Cemented with 85 sacks class "B" plus 2% CaCl₂. Circulated cement. Wait on cement 12 hours. Drilled 6¼" hole to 1253 feet. Total depth at 8:40 p.m. 4-26-77. Ran open hole logs (IES,FDC-CNL). Ran 29 joints 4½" OD 9.5# ST&C casing and set at 1223 feet. Cemented with 200 sacks class "B" cement. Plug down at 7:07 p.m. 4-27-77. Wait on cement and waiting on completion unit.



RECEIVED

MAY 3 1977

18. I hereby certify that the foregoing is true and correct

SIGNED

William T. Jones

TITLE Agent

DATE 4-29-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side