

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		5. LEASE DESIGNATION AND SERIAL NO. NM-0560223
2. NAME OF OPERATOR Kirby Exploration Company		6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P.O. Box 1745, Houston, Texas 77001		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1190' FNL & 1700' FNL		8. FARM OR LEASE NAME Frew Federal
14. PERMIT NO.		9. WELL NO. 4
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6048		10. FIELD AND POOL, OR WILDCAT Nipp Pictured Cliffs
16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec 29 - 26N - 12W
17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*		12. COUNTY OR PARISH San Juan
		13. STATE New Mexico

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING


ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

Drill 6 3/4" hole from under surface pipe at 49 feet to 720 feet, then 6 1/4" hole to 1305 total depth. Total depth reached 0745 hours 5-26-77. Run FDC/CNL and GR-Caliper and IEL log.

Run 31 joints 4 1/2" 10.79# per foot casing to 1304 feet. Cement with 200 sacks class "B". Plug down 0036 hours 5-27-77. Good circulation through out job. Cement did not circulate.

The pits will be fenced and the area cleaned while waiting on completion attempt.



I hereby certify that the foregoing is true and correct

SIGNED

John Alexander
John Alexander

TITLE Agent

DATE 5-27-77

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

RECEIVED

JUN 15 1977

*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY