

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E-3148-7	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Hixon Development Company		8. Farm or Lease Name NTB State
3. Address of Operator P.O. Box 2810, Farmington, New Mexico		9. Well No. 1
4. Location of Well UNIT LETTER <u>C</u> <u>790</u> FEET FROM THE <u>North</u> LINE AND <u>1450</u> FEET FROM THE <u>West</u> LINE, SECTION <u>32</u> TOWNSHIP <u>26N</u> RANGE <u>12W</u> NMPM.		10. Field and Pool, or Wildcat WAW-Fruitland-PC
15. Elevation (Show whether DF, RT, GR, etc.) 6107' GL		12. County San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well spudded March 5, 1979. Drilled 12 1/4" hole to 31'. Ran 30' 6" 15# F-25 Casing. Cemented w/10 sacks cement. Displaced cement slurry w/ 3/4 BW. WOC 12 hours. Nippled up casing and pressure tested to 500 psi for 30 minutes. Casing held pressure. Drilled out from under surface with 5" bit. TD-1300'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. R. Kendrick TITLE Petroleum Engineer

DATE 4-4-79

Original Signed by A. R. Kendrick

APPROVED BY _____ TITLE SUPERVISOR DIST. #3

DATE APR 5 1979

CONDITIONS OF APPROVAL, IF ANY: