

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
LG-2062	

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>		
1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Hixon Development Company		8. Farm or Lease Name Sam Jackson State Com.
3. Address of Operator P.O. Box 2810, Farmington, New Mexico 87401		9. Well No. 1
4. Location of Well UNIT LETTER <u>K</u> <u>1850</u> FEET FROM THE <u>south</u> LINE AND <u>1850</u> FEET FROM THE <u>west</u> LINE, SECTION <u>32</u> TOWNSHIP <u>26 North</u> RANGE <u>12 West</u> NMPM.		10. Field and Pool, or Wildcat WAW-Fruitland-PC
15. Elevation (Show whether DF, RT, GR, etc.) 6112' GLE		12. County San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Drilling Progress

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Morrow Drilling finished moving onto location. Rig up rotary tools. Spud well at 10:57 am 7-14-80. Drill 9-7/8" hole to 42' GLE. Run 1 joint (39.40') 7" 20# 8rd to 40.73' GLE. Cemented with 35 sacks Class "B" with 2% CaCl. Cement circulated to surface. Displace cement with 1.5 BW. Plug down at 12:17 pm 7-14-80. Shut well in. WOC.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Frank T. Chavez TITLE Petroleum Engineer DATE July 21, 1980

APPROVED BY Original Signed by FRANK T. CHAVEZ TITLE SUPERVISOR DISTRICT #6 DATE JUL 22 1980

CONDITIONS OF APPROVAL, IF ANY: