

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

**SUNDRY NOTICES AND REPORTS ON WELLS**

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☐ gas ☒ other ☐

2. NAME OF OPERATOR

Supron Energy Corp. % John H. Hill, et al

3. ADDRESS OF OPERATOR Kysar Building, Suite 020  
300 W. Arrington, Farmington, New Mexico 87401

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: 810' FNL & 1770' FWL (NE NW)

AT TOP PROD. INTERVAL:

AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
CHANGE ZONES ☐  
ABANDON\* ☐  
(other) ☐

☒  
☐  
☐  
☐  
☐  
☐  
☐  
☐  
☐

5. LEASE  
SF - 078430

6. IF INDIAN, ALLOTTEE OR TRIBE NAME  
N/A

7. UNIT AGREEMENT NAME  
N/A

8. FARM OR LEASE NAME  
Nickson

9. WELL NO.  
11-E

10. FIELD OR WILDCAT NAME  
Basin Dakota

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 11 T26N R8W

12. COUNTY OR PARISH

San Juan


13. STATE

New Mexico

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)  
6229' GR

(NOTE: Report results of multiple completion or zone change on Form 9-330.)



17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

1. Spudded 12 $\frac{1}{4}$ " hole, (drilled to 322') at 10:30 P.M., 12/17/80. Cement circulated.
2. Ran 6 joints (262.97') of new 8 5/8", 17#, X-42, R-3 ST&C casing and 1 joint (43.03') of new 8 5/8", 23#, K-55, R-3 ST&C casing. Set and cemented at 315'.
3. Cemented with 275 sacks Class "B" cement, 2% Calcium Chloride,  $\frac{1}{4}$ # flo-cele per sack.
4. Plug down at 6:45 P.M., 12/18/80.
5. Circulation good throughout job. Circulated 18 barrels cement.
6. Check water shut-off at 600#, with 10", 900 Series Blow-out Preventer.

Subsurface Safety Valve: Manu. and Type \_\_\_\_\_ Set @ \_\_\_\_\_ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Sherman V. Wallis

TITLE Exploration and Development Superintendent

DATE

DEC 23 1980

ACCEPTED FOR RECORD

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL IF ANY  
JAN 07 1981

TITLE

DATE

FARMINGTON DISTRICT

NMCCG