Form 3160-5 (June 1990)

## UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT .....

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

5. Lease Designation and Serial No.

NM 22046
6. If Indian, Allottee or Tribe Name

SUNDRY NOTICES AND REPORTS ON WELLS
to proposals to drill or to deepen or reentry to a different reservo

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.

Use "APPLICATION FOR PERMIT—" for such proposals

7. If Unit or CA, Agreement Designation SUBMIT IN TRIPLICATE 1. Type of Well 8. Well Name and No. Oil Well Gas Well Dam Deal #1 2. Name of Operator 9. API Well No. J. K. EDWARDS ASSOCIATES INC. 30-045-24753 3. Address and Telephone No. C/O Walsh Engr. & PRod. Corp. 10. Field and Pool, or Exploratory Area Farmington, New Mexico 87402 505 327-4892 7415 E. Main WAW Fruitland Sand PC 4. Location of Well (Footage, Sec., T., R., M., or Survey Description) 11. County or Parish, State 790'FSL & 1800'FEL San Juan County, N.M. Section 7, T26N, R12W

2.	CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA			
	TYPE OF SUBMISSION	TYPE OF ACTION		
	Notice of Intent	X Abandonment	Change of Plans	
	Subsequent Report	Recompletion Plugging Back Casing Repair	Now-Routine Fracturing  Water Shut-Off	
	Final Abandonment Notice	Altering Casing Other	Conversion to Injection  Dispose Water (Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)	

4/28/95

P & A well. See attached procedure.

Paul C. Thompson, Agent

Conditions of approval, if any

(This space for Federal or State office use)

Approved by

NMOOD

<sup>13.</sup> Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*



## J. K. EDWARDS ASSOCIATES

## DAM DEAL #1

## P & A REPORT

- 4/26/95 Move on location and rig up. Nipple down wellhead, trip out of hole with 33 joints of 1-1/4", 10 Rd EUE tubing and lay down on float. Took 32 joints to yard at Chaco Plant for storage, leave 1 joint of 1-1/4" on location to cement with. Nipple down casing valves and dig out around surface pipe. Release rig.
- 4/27/95 P & A well. Arrive AM on location. Cementers Inc. to perform cement work, BLM also on location. Nipple up 2-7/8" x 2" change over and 2" valve. Flush 2 bbls H20 and follow with 24 sacks (28 cuft) Class "B" cement. Final pump pressure 1000#. Shut in well.
- 4/28/95 Tag cement top at 200'. Cement with 5 sacks (6 cuft) Class "B" down 1-1/4". Circulate cement to surface. Install P & A marker.

BLM representative approved procedure.