

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS


(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☐ well gas ☒ well other ☐
2. NAME OF OPERATOR
Merrion Oil & Gas Corporation
3. ADDRESS OF OPERATOR
P. O. Box 1017, Farmington, New Mexico 87401
4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 1850' FSL and 1750' FWL
AT TOP PROD. INTERVAL: Same
AT TOTAL DEPTH: Same
16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

- TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
CHANGE ZONES ☐
ABANDON* ☐
(other) TD, Casing, Perforations ☒

SUBSEQUENT REPORT OF:



5. LEASE
SF 080238 A
6. IF INDIAN, ALLOTTEE OR TRIBE NAME
7. UNIT AGREEMENT NAME
8. FARM OR LEASE NAME
Chaco Ltd.
9. WELL NO.
1-J
10. FIELD OR WILDCAT NAME
WAW Fruitland/Pic. Cliffs
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 1, T26N, R13W
12. COUNTY OR PARISH
San Juan
13. STATE
New Mexico
14. API NO.
15. ELEVATIONS (SHOW DF, KDB, AND WD)
5991' GL

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

See attached.



Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED [Signature] TITLE Operations Manager DATE 8/18/82

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

MERRION OIL & GAS CORPORATION
CHACO LTD 1-J
Sec. 1, T26N, R13W
San Juan County, New Mexico

4/5/82 Spuded. Shut down for rig repair.
4/6/82 Drilled 9-3/4" hole to 91 ft. Set 90 ft. of 7" 23 #/ft. w/35 sx. Wait
on cement. Drill 5-1/8" hole out from under surface. Drilling @ 300'.
4/7/82 Drilling @ 750 ft.
4/8/82 TD @ 1300 ft. Lay down drill pipe. Ran 1300 ft. 2-7/8" 6.5 #/ft EUE casing to
1300 ft. Cemented w/150 sx Class 'B' cement. Circulated 1 Bbl estimated
to surface. PBTD @ 1270 ft. WOCT.

5/13/82 Move in, rig up L & B Speedrill. Rig up Southwest Surveys, Perforated
Pictured Cliffs 1200' - 09' w/2 PF, 3-1/8" glass jets.
Swab well down. Testing.
5/14/82 1 PF 10 MCF/Day natural gas on .125" plate. Shut in.