

Form 3160-5
November 1983)
formerly 9-331)

5 BLM 1 File 1 Celsius, Denver 1 Celsius, SL
UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Form approved
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

DEC 30 1985

OIL WELL ☒ GAS WELL ☐ OTHER ☐

NAME OF OPERATOR

DUGAN PRODUCTION CORP.

ADDRESS OF OPERATOR

P O Box 208, Farmington, NM 87499

BUREAU OF LAND MANAGEMENT
FARMINGTON RESOURCE AREA

LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1850' FSL - 990' FWL

5. LEASE DESIGNATION AND SERIAL NO.

NM 17781

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Paul Revere

9. WELL NO.

210

10. FIELD AND POOL, OR WILDCAT

Bisti Lower Gallup

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 22, T26N, R13W, NMPM

12. COUNTY OR PARISH 13. STATE

San Juan

NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) Spud & Surface Casing ☒

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Moved in and rigged up Four Corners Drilling Company Rig #3.
Spudded a 12 1/4" hole at 3:00 PM 12-24-85. Drilled to 209'. Ran
7 jts. 8-5/8" OD, 24#, 8 Rd ST&C casing (T.E. 190.08') set @ 203'.
Cemented with 135 sx class "B" plus 2% CaCl₂ (total cement slurry
159 cf). P.O.B. @ 8:00 PM 12-24-85. Circulated 1 1/2 bbls cement.
Pressure tested BOP & surface casing 600 psi for 30 minutes -
held OK.

I hereby certify that the foregoing is true and correct

SIGNED

Jim L. Jacobs

TITLE

Geologist

DATE

12-27-85

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: