

SAN JUAN 28-7 253M

Spud Date: 28-Sep-01

Rig Release Date: 06-Oct-01

API #: 3003926794

7 1/16" 5M x 2 1/16" Tree Adapter/Cap
11" 3M x 7 1/16" 5M Tubing Head
11" 3M x 11" 3M Casing Spool
9-5/8" 8 RD x 11" 3M Casing Head

Surface Casing

Date set: 09/28/01

☒ New
☐ Used

Size 9 5/8 in
Set at 275 ft # Jnts: 6
Wt. 36 ppf Grade J-55
Hole Size 12 1/4 in
Wash Out 100 %
Est. T.O.C. 0 ft
Csg Shoe 275 ft
TD of surface 295 ft

Cement Date cmt'd: 09/28/01

Lead :
Tail : 139 sks TYPE III + 2% CACL2
0.25 lb/sk Cello Flake
Displacement vol. & fluid.: 18 BBLS FRESH V
Bumped Plug at: YES
Pressure Plug bumped: 120 psi
Returns during job: Yes
Returns to surface: 9.0 bls
Floats Held: Yes ☒ No
W.O.C. for 12 hrs (plug bump to drlg cmt)

Intermediate Casing

Date set: 10/02/01

☒ New
☐ Used

Size 7 in
Set at 3623 ft # Jnts: 86
Wt. 20 ppf Grade J-55
Hole Size 8 3/4 in
Wash Out 130 %
Est. T.O.C. 0'
Csg Shoe 3623 ft
TD of intermediate 3645 ft

Cement Date cmt'd: 10/02/2001

Lead : 528 SKS PREMIUM LITE
0.25 lb/sk Cello-Flake + 8% Gel
Tail : 81 sx Type III +2% CaCl2
+ 0.25 lb/sk Cello-Flake
Displacement vol. & fluid.: 143.5 bbls wtr
Bumped Plug at: 19:00 HRS
Pressure Plug bumped: 1579
Returns during job: YES
Returns to surface: Yes (80 bbls)
Floats Held: ☒ Yes ☐ No
W.O.C. for 12 hrs (plug bump to drlg cmt)

Production Casing

Date set: 10/06/01

☒ New
☐ Used

Size 4 1/2 in
Wt. 10.5 ppf Grade J-55 from 0 to 7599 ft
Wt. ppf Grade from to ft
Hole Size 6 1/4 in # Jnts: 179
Wash Out: 60 %
Est. T.O.C. 2623 ft
Marker jnt @ 7127 ft
FC 7598 ft
Csg Shoe 7599 ft

Cement Date cmt'd: 10/06/2001

Lead : 384 sks Premium Lite HS FM + 3 lb/sk CSE +
3%R3 + 0.25 lb/sk cello flake +CD32 +FL52
Tail :
Displacement vol. & fluid.: 121.9 BBLS 2%KCL
Bumped Plug at: 08:29HRS
Pressure Plug bumped: 1320
Returns during job: No
Returns to surface: No
Floats Held: ☒ Yes ☐ No

Mud Wt. @ TD 0 ppg

TD 7,599 ft

COMMENTS:

Surface: CIRC 9.0. BLS TO SURFACE

Intermediate: GOOD CIRC. W/ 80 BBLS CMT TO SURFACE.

Production: CMT LIFT= 1330 PSIG.

CENTRALIZERS:

Surface: 1 10' off bottom & 1/2 to surf.

Total: 4

Intermediate: 1- 10' F/BOTTOM, 1-MIDDLE #2, 1-PER 4JTS TO 300', 1-PER JT TO SURFACE

Total: 23

Production: None

Total: 0

P-7-27-7