

ATTACHMENT NO. 2 - PAGE 1 OF 1
 DUGAN PRODUCTION CORP.
 PROPOSED LEAH MARIE GATHERING SYSTEM AND CDP
 SAN JUAN COUNTY, NEW MEXICO

Well Name	API No. 30-045-	Well Location UL-Sec-Twn-Rng	Well Location Lease No.	Lse. Type	CA Number	Pool	Completion Date	Current Prod. (1)			Spacing Unit	
								MCFD	BC/D	BW/D		
WELLS TO BE ADDED TO SYSTEM												
Leah Marie No. 1	27126	C-23-26N-12W	NM55113	FED	N/A	Basin Fruitland Coal	10/01/90	86	0	11	W/2-320A	
Leah Marie No. 2	29831	L-23-26N-12W	NM55113	FED	N/A	WAW FR Sand/PC	Note 2	400	0	40	SW/4-160A	
Leah Marie No. 3	30314	E-23-26N-12W	NM55113	FED	N/A	WAW FR Sand/PC	Note 3	400	0	40	NW/4-160A	
Leah Marie No. 4	30315	O-23-26N-12W	NM55113	FED	N/A	WAW FR Sand/PC	Note 4	400	0	40	SE/4-160A	
Mitzi No. 1 (Note 5)	24811	A-23-26N-12W	NOG-9909-1356	Navajo Allotted	N/A	WAW FR Sand/PC	02/08/01	400	0	40	NE/4-160A	
Mitzi Com No. 90	30093	G-23-26N-12W	NOG-9909-1356	Navajo Allotted	Pending	Basin Fruitland Coal	Note 6	400	0	40	E/2-320A	

Notes:

N/A - Not applicable or not needed.

Production data for Leah Marie No. 1 is actual average during 11/01 and 12/01. Since all other wells have not produced or have not been completed, production data represents anticipated rates of production.

1. Leah Marie No. 2 was spudded on 01/14/02. Drilled TD = 1,405' and 4-1/2" casing is cemented @ 1,400'. The wellbore is currently ready to be completed, which will occur in conjunction with completion efforts on Leah Marie No. 3, 4 and Mitzi Com No. 90.
2. Leah Marie No. 3 was spudded on 01/21/02. Drilled TD = 1,480' and 4-1/2" casing is cemented @ 1,474'. The wellbore is currently ready to be completed, which will occur in conjunction with completion efforts on Leah Marie No. 2, 4 and Mitzi Com No. 90.
3. Leah Marie No. 4 was spudded on 01/28/02. Drilled TD = 1,485' and 4-1/2" casing is cemented at 1,476'. The wellbore is currently ready to be completed, which will occur in conjunction with completion efforts on the Leah Marie No. 2, 3 and Mitzi Com No. 90.
4. The Mitzi No. 1 completion is a re-entry of an abandoned wellbore (Tenneco's Navajo Yazza No. 1). The Pictured Cliffs formation was completed 02/08/01 and tested a rate of 97 mcd + 140 BWPD. The well is currently shut in pending a pipeline connection.
5. The Mitzi Com No. 90 was spudded on 05/24/01. Drilled TD = 1,505' and 4-1/2" casing is cemented at 1,482'. The wellbore is currently ready to be completed, which will occur in conjunction with completion efforts on the Leah Marie No. 2, 3 and 4.