

Section 26

(SUBMIT IN TRIPLICATE)

Indian Agency

Ficorilla Apache

Allottee

Lease No. 280

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

990' FEL, 990' FEL

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

September 10

1962

Ficorilla 4-26


Well No. 5 is located 990 ft. from  $\left\{ \begin{smallmatrix} NW \\ S \end{smallmatrix} \right\}$  line and 990 ft. from  $\left\{ \begin{smallmatrix} E \\ NE \end{smallmatrix} \right\}$  line of sec. 26SW $\frac{1}{4}$  of SW $\frac{1}{4}$ , Sec. 26  
( $\frac{1}{4}$  Sec. and Sec. No.)26N  
(Twp.)1W  
(Range)R26M  
(Meridian)Boulder-Manson  
(Field)Rio Arriba  
(County or Subdivision)New Mexico  
(State or Territory)

The elevation of the derrick floor above sea level is 7196 ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded well 8745 PM, 8-23-62. Drilled 1 $\frac{1}{2}$ " hole to 139 feet. Landed & cemented 9-5/8", 3 $\frac{1}{2}$  lb./ft., J-55, STAC new casing at 137 feet with 100 sz cement. Circulated estimated 45 sz cement to surface. WOC, 10:15 PM, 8-23-62. After WOC total of 21 hours, tested 9-5/8" casing to 1000 psi for 30 minutes, OK. Drilled ahead in 8-3/4" hole to 364 feet. Logs were run and 7", 20 lb./ft., J-55, STAC new casing was landed & cemented at 364 feet with 150 sz cement. WOC 3:30 AM, 9-4-62. After WOC 18 hours, tested 7" casing to 1500 psi for 30 minutes, OK. Rig up to drill with air mist.



I understand that this plan of work must receive approval in writing by the Geological Survey before operation may be commenced.

Company Standard Oil Company of Texas, A Division of California Oil Company

Address Denver "S"

Muskogee, Texas

By G. C. KUMMER 99/Kummer

Title Engineer