

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

Jicarilla 449

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla 449

9. WELL NO.

#1

10. FIELD AND POOL, OR WILDCAT  
Choza Mesa Pictured Cliffs  
Blanco Mesa Verde

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Section 30, T28N, R3W

12. COUNTY OR PARISH 13. STATE

Rio Arriba NM

1. OIL ☐ GAS ☒ OTHER  
WELL WELL

2. NAME OF OPERATOR

Southland Royalty Company

3. ADDRESS OF OPERATOR

P. O. Drawer 570, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1010' FNL & 1670' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7248' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other)

Casing Report

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

1-26-79

Ran 105 joints (4358.02') of 7", 20# & 23#, K-55 casing and set at 4369'. Cemented with 145 sacks of 50/50, Class "B", Poz with 6% gel followed by 70 sacks of Class "B" with 2% CaCl<sub>2</sub>. Plug down at 8:25 PM, 1-26-79.

1-30-79

Ran 51 joints (2269.71') of 4 1/2", 10.5#, K-55 casing and set from 4222' to 6508'. Cemented with 270 sacks of 50/50 Poz with 6% gel and 0.6% Halad 9. Plug down at 6:00 PM, 1-30-79.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE District Production Manager

DATE

1-31-79

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: