

CMD :
OG6WCMP

ONGARD
C104-AUTHORIZATION TO TRANSPORT

11/27/00 15:39:46

OGODJ -TPH4

OGRID Idn : 167067 API Well No : 30 39 25539 Pool Code : 74960
Operator Name : CROSS TIMBERS OPERATING COMPANY
Prop Name : BISCUIT FEDERAL Well No : 001
B.H. Location: UL : B Sec : 36 Twp : 28N Range : 04W Lot Idn :
Prod Method (F/P) : F C104 Aprvl Dte : 07-24-2000 Gas Conn Dte :
NFO Permit No : NFO Eff Dte : NFO Exp Date :
Remove POD from WC: N Remove Transporter from POD : N

Sel:

Transporter Idn : 151618 Name : EL PASO FIELD SERVICES
POD : 2826053 Trnsp typ(G/O/W): G Eff Dte : 07/24/2000 End Dte : 12/31/9999
Transporter Idn : 36401 Name : NEW MEXICO WATER TRANSPORTER
POD : 2826054 Trnsp typ(G/O/W): W Eff Dte : 07/24/2000 End Dte : 12/31/9999
Transporter Idn : 9018 Name : GIANT REFINERY
POD : 2827108 Trnsp typ(G/O/W): O Eff Dte : 11/27/2000 End Dte : 12/31/9999
Production Test : First Oil Prod Dte : Gas Dlv Date :
Test Date : 07-21-2000 Tubing Pressure : 240 Choke Size :
Oil(BOPD) : Gas(MCFD) : 220.0 Water(BPD) :
AOF(MCFD) :

M0015: Table update is successful.

PF01 HELP	PF02	PF03 EXIT	PF04 GoTo	PF05	PF06 CONFIRM
PF07	PF08	PF09 PRINT	PF10	PF11	PF12 NEX

Added Oil

6. CORING, TESTING & LOGGING PROGRAM

DST's: None Planned.

Logging: CNL-GR (Surface to TD)

Cores: None planned.

Completion: During completion, the drilling rig will be removed and a completion rig will be moved in and BOP's of a similar pressure rating will be used. The Dakota and Chacra will be selectively perforated and individually hydraulically stimulated. The wells will be commingled with 2-3/8" production string. A "Well Completion or Re-completion Report and Log" (Form 3160-4) will be submitted within 30 days after completion of the well per 43 CFR 3164. Two copies of all logs geologic summaries, sample descriptions, and all other data obtained during the drilling, workover, and completion operations will be filed with form 3160-4.

7.

ABNORMAL PRESSURES, TEMPERATURES, AND POTENTIAL HAZARDS

Pressure Due to numerous wells drilled in the unit, no above normal pressures zones are anticipated.

Temperature No above normal temperatures are anticipated.

Hydrogen Sulfide No H2S is anticipated.

8. ADDITIONAL INFORMATION:

Starting Date

Road and location work will begin as soon as approval has been received from the BLM, Drilling should commence immediately upon approval of the APD, weather permitting. The BLM will be notified 48 hours before dirt work begins and 24 hours before drilling operations begin.

Duration of Operations

Drilling will be approximately 13 days. Completion will be approximately 15 days.