

4/30/81

Prep to TIH & come out LD 2-3/8" wash string (2% KCl w/gel & starch).
 TIH w/saw tooth WO Shoe & wash pipe to 6318'. CO 2' fill to 6320'. TOH.
 TIH w/Bowen OS bumper sub & oil jars & 194 jts 2-3/8" tbg. Tag fish @
 6132'. Set dwn on fish. PU w/60000#. Rotated string 6 rounds to right.
 Released torque, string rotated 2 turns left. Rotated string 8 rounds to
 right, released torque, string rotated left 2 turns. Released wt then
 picked up, string wt increased 2000# to 39000#. Pulled 4 stds. Set dwn &
 tagged packer @ 6320' w/tail pipe. TOH w/fish - 29' cut off 2-1/16" tbg, 4
 full jts 2-1/16" tbg, SN, locator sub, stinger, 7 jts 2-1/16" tbg, 10' tbg
 sub & seal unit. LD OCs, wsh pipe & broke out OS. SION.

5/1/80

TIH w/2-1/16" tbg. Prep to displ w/2% KCl w/corrosion inhibitor. Mud - 2%
 KCl w/gel & starch.
 TIH w/2-3/8" wash string. TOH & LD wrk string. TIH w/2-1/16" prod tbg. Tag
 Baker pkr w/190 jts tbg + 9.84' tbg sub + 2.67' Baker Seal Unit @ 6320'.
 Tagged Griberson Pkr w/197 jts tbg + sub + seal unit @ 6526'. Stabbed tbg
 thru 2nd pkr. Pulled 4 stds & SION.

5/2/81

Prep to resume swabbing
 Fin in hole & tagged locator sub on top of pkr @ 6320'. PU 6' & displaced
 hole w/200 bbl 18-40 wtr w/55 gal ARCO Chem 675 corr inhib. Landed tbg as
 below 197 jts, 2-1/16" OD, 3.25#, J-55, IJ (1-1/2" EUE) w/9000# on pkr.
 Put 2 jts 2-1/16" OD tbg in short string side of dual tbg hd. Cleaned & NU
 tbg hd & tree. RD & started swabbing. FL @ surf. Made 6 runs & swabbed to
 SN. Rec 20 BW. Swab tbg dry well would not flow. SD well for 1 hr. Found
 1000' gas cut, wtr cut mud w/swab. Made 1 swab run. Rec 2 bbl. SDON.

Dakota String

Tbg hanger

1 - pup jt 2-1/16" OD, 3.25#, J-55

190 jts 2-1/16" OD, 3.25#, J-55 IJ

1 seating nipple 2-1/16" OD IJ

2.062 10 RIJ box & pin

1 Baker size 40-25 Mod G-22 locator seal assbly w/2 seal units

1 pup jt 2-1/16" OD, 3.25#, J-56

7 jts 2-1/16" OD, 3.25#, J-55 IJ

1.20
 2.00
 6308.02
 .74
 2.67
 9.84
 234.09
 6558.56'

Pkr is Baker Mod D @ 6320' GL. Also Guiberson Type A permanent type @
 6526' GL (32.3' tail pipe of above string below this pkr)

5/3/81

Well shut in
 Tbg on vacuum. Resumed swabbing. FL 3000'. Swabbed tbg dry in 3 runs
 (4-1/2 bbls). SD 1/2 hr. Resumed swabbing. FL 5400'. Made 2 runs & tbg
 dry. Continued swabbing 2 runs & SI 1/2 hr until SD. Rec est 25 bbl muddy
 wtr - no gas heads - gassy odor. SI well. SD til Monday.

5/4/81

Prep to resume swabbing
 Comp rig SD Sunday

5/5/81

RD - Prep to move
 (2% KCl wtr) Swb'd 2 runs/hr for 10 hrs. Recov'd 1-1/2 bbls muddy
 wtr/run. Last 4 runs recov'd 2 bbls thick white foam. Total recovery 30
 bbls. NO lubricator. Began to RD. Prep to move. SDON.