


(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. 079116
Unit 140



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

January 17

1952

Well No. 5 is located 990 ft. from N line and 990 ft. from E line of sec. 1
SW 1/4 Sec. 1 27 N 12 W N.M.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
West Santa Canyon San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the ~~surface~~ 600 ft. above sea level is 600 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Tested surface pipe 30 minutes 500 lbs. No pressure drop.
Drilled plug 1736'. Tested 1/2 hrs., bailing no water. Drilled to 1731',
tested 3 hrs., bailing no water.

Shot well 11-13-51 from 1736-1817' with 320 qts solidified nitro by Atlas
Glycerine Co. Shot tamped with gravel and Calceal. Tested 2100 MCF before
shot, 3310 after shot.

1779' 1" line pipe set in well. Christmas tree installed. Well completed 12-19-51.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company James D. Mansock & Co., Ltd.

Address 916 Kirby Building

Dallas, Texas

By C. R. Stevens

Title Assistant Superintendent