

Form 2-111
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 079205

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Lively

9. WELL NO.

13

10. FIELD AND POOL, OR WILDCAT

Basin Dakota

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 18, T28N, R8W

12. COUNTY OR PARISH

San Juan

13. STATE

N.M.

1. ☐ OIL
WELL ☐ GAS
WELL ☒ OTHER

2. NAME OF OPERATOR

Lively Exploration Company

3. ADDRESS OF OPERATOR

Box 234, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

480' FNL - 590' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, OR, etc.)

5755' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING


ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

3-18-73

W.O.C. at 303'. $\frac{1}{2}^{\circ}$ slope at 303'. Drilled 13 3/4" hole to 305'.
 Ran 9 jts 9-5/8" O.D., 32.30#, H-40, 8Rd, ST&C casing. T.E. 298.57'
 set at 303' RKB. Cemented with 250 sacks Class "A" neat plus 2%
 CaCl. P.O.B. 5:00 p.m. 3-17-73. Circulated 5 barrels cement.
 Spudded at 4:00 a.m. 3-17-73. 10 1/2 hrs drilling - 1 hr circulate
 and pull out of hole to run casing - 1 hr run casing - 1/2 hr cement
 - 11 hrs W.O.C. and nipple up.



18. I hereby certify that the foregoing is true and correct

Original signed by T. A. Dugan

SIGNED

Thomas A. Dugan

TITLE Engineer

DATE 3-21-73

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side