UNITED STATES SUBMIT IN TRIPLICATE* DEPARTMENT OF THE INTERIOR (Other instructions on reverse side)

Form approved, Budget Bureau No. 42-R1424. 5. LEASE DESIGNATION AND SERIAL NO.

ICAL SURVEY	N00-C-14-20-5420/	
	6. IF INDIAN. ALLOTTEE OR TRIBE NAM	м

G	6. IF INDIAN, ALLOTTEE OR TRIBE NAME Navajo Tribe		
SUNDRY NOTION OF THE PROPERTY			
OIL X GAS OTHER		7. UNIT AGREEMENT NAME	
. NAME OF OPERATOR Consolidated Oil & Gas,	8. FARM OR LEASE NAME Staver-Navajo		
3. ADDRESS OF OPERATOR 1860 Lincoln Street, Der	9. WELL NO.		
LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660' FSL; 1980' FEL of Section 34		Wildcat-North Tocito Area	
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, CR, etc.)	Sec. 34 T27N R18W NMPM 12. COUNTY OR PARISH 13. STATE	
	E (0 2 C D	I San Tuan New Mexi	

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data 16.

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF .					
TEST WATER SHUT-OFF	1	PULL OR ALTER CASING			WATER SHUT-OFF	REPAIRING WELL	
FRACTURE TREAT		MULTIPLE COMPLETE			FRACTURE TREATMENT	ALTERING CASING	
					SHOOTING OR ACIDIZING	ABANDON MENT*	
SHOOT OR ACIDIZE		ABANDON*	[(Other) Report of		
REPAIR WELL		CHANGE PLANS			(Other) Report Of	Operations on Wal	<u> </u>
(Other)					(Note: Report result Completion or Recom	ts of multiple completion on Wel pletion Report and Log form.)	

- 17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *
- Spudded at 6 p.m. 4/18/75
- Cemented 13-3/8" 48.54# conductor at 115' with 110 sacks Class "A" + 5% 4/19/75 D-43. Circulated cement to surface.
- Cemented 8-5/8" 24# K and 28.85# lapweld casing at 1581' with 525 sacks 4/22/75 50-50 poz containing 2% CaCl, 3% NaCl, 4% gel and 12-1/2# Gilsonite followed by 150 sacks Class "A" with 2% CaCl, 3% NaCl and 1/4# celloflake. Circulated cement to surface.

Tested blind rams and pipe rams to 1000#. Both held OK.

Drilling at 5525'. 4/30/75



8. I hereby certify that the foregoing is true and correct SIGNED Toylo 6. Elison, TITLE	Area Production Manager	DATE 5/30/75
(This space for Federal or State office use)		
APPROVED BY TITLI CONDITIONS OF APPROVAL, IF ANY:	<u> </u>	DATE