

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0553184

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Ojo-He-He

9. WELL NO.

7

10. FIELD AND POOL, OR WILDCAT

WAW - Pictured Cliffs

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec 33, T27N, R13W

12. COUNTY OR PARISH

13. STATE

San Juan

NM

1.

OIL ☐ GAS ☒  
WELL WELL OTHER

2. NAME OF OPERATOR

Dugan Production Corp.

3. ADDRESS OF OPERATOR

Box 234, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

1850' FNL - 1650' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6136' GR

16.

## Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐

PULL OR ALTER CASING

☐

FRACTURE TREAT

☐

MULTIPLE COMPLETE

☐

SHOOT OR ACIDIZE

☐

ABANDON\*

☐

REPAIR WELL

☐

CHANGE PLANS

☐

(Other)

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐

REPAIRING WELL

☐

FRACTURE TREATMENT

☐

ALTERING CASING

☐

SHOOTING OR ACIDIZING

☐

ABANDONMENT\*

☐

(Other)

Completion

☒

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) \*

3-10-76

PBTD 1376'. GO International ran gamma-ray correlation and collar log and perforated w/one 2-1/8" glass jet/ft 1338-1350'. Made 2 swab runs. Well gassing after first run and kicked off after second run making est 150 MCFGPD.

3-12-76

Moved in and rigged up Farmington Well Service swabbing unit. Ran 43 jts 1-1/4" OD 2.4# V-55 10R EUE "new" tbq, TE 1358.45' set @ 1358' GR. Swab stop in top of first joint. Installed wellhead valves and rigged down swabbing unit. Job complete 10:45 AM 3-11-76.

RECEIVED

MAR 22 1976

U. S. GEOLOGICAL SURVEY  
FARMINGTON, N. M.

18. I hereby certify that the foregoing is true and correct

SIGNED

Thomas A. Dugan

TITLE

Engineer

DATE 3-18-76

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: