

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-B1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 077085

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Omler

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Fulcher - Kutz

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Unit G, Sec. 35, T28N, R10W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1. OIL ☐ GAS ☐ OTHER ☒  
WELL WELL

2. NAME OF OPERATOR

Tenneco Oil Company

3. ADDRESS OF OPERATOR

1860 Lincoln, Suite 1200, Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1650 FNL and 1650 FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5839 KB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

<input type="checkbox"/>
<input checked="" type="checkbox"/>
<input checked="" type="checkbox"/>
<input checked="" type="checkbox"/>
<input checked="" type="checkbox"/>

PULL OR ALTER CASING

<input checked="" type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING


ABANDONMENT\*

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

1. MIRUPU and pull tubing.
2. Clean out to 1935' w/4 3/4" bit using gas.
3. Run 3 1/2" OD csg. to TD and cement. Tail in w/flac. cement. Will use sufficient cement to circulate to surface. Displace cement w/500 gal perf acid and 1% KCL water.
4. WOC 12 hrs. Run G/R-N collar log from 1000' to TD.
5. Perf. Pictured Cliff 10-20 holes.
6. Stimulate as necessary to establish commercial production.
7. Swab to clean up and run 1" tubing. Connect well to sales line and run deliverability test.



RECEIVED  
DEC 12 1975  
U. S. GEOLOGICAL SURVEY

18. I hereby certify that the foregoing is true and correct

SIGNED

*Paul F. Nease*

TITLE

Production Clerk

DATE

12-9-75

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: