

|  |  |          |  |
|--|--|----------|--|
|  |  | <b>X</b> |  |
|  |  |          |  |
|  |  |          |  |
|  |  |          |  |

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe  
Lease No. 3F 047039A  
Unit J. F. Day "D"

SUNDRY NOTICES AND REPORTS ON WELLS

|   |   |                    |
|---|---|--------------------|
| NOTICE OF INTENTION TO DRILL.....                   | SUBSEQUENT REPORT OF WATER SHUT-OFF.....        | <b>X</b>           |
| NOTICE OF INTENTION TO CHANGE PLANS.....            | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING..... |                    |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....     | SUBSEQUENT REPORT OF ALTERING CASING.....       |                    |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL..... | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR..... |                    |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....        | SUBSEQUENT REPORT OF ABANDONMENT.....           | <u>JUN 11 1959</u> |
| NOTICE OF INTENTION TO PULL OR ALTER CASING.....    | SUPPLEMENTARY WELL HISTORY.....                 | <u>LOGICAL</u>     |
| NOTICE OF INTENTION TO ABANDON WELL.....            |   | <u>W.L.</u>        |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

J. F. Day "D"

Farmington, New Mexico June 10, 19 59

Well No. 1 is located 790 ft. from N line and 1250 ft. from E line of sec. 20

NE 1/4 of Section 20 T-28-N R-10-W N.M.P.M.  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Angels Peak Dakota San Juan New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6026 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

J. F. Day "D" Well No. 1 was spudded on June 7, 1959 and on June 8, 1959, 9-5/8" casing was set at 383' with 185 sacks of cement containing 2% calcium chloride. After waiting on cement, casing and water shut off were tested with 800 pounds pressure for thirty minutes, which held with no drop in pressure. Reduced hole to 8-3/4" at 383' and resumed drilling operations.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Pan American Petroleum Corporation

Address Box 487

Farmington, New Mexico

ORIGINAL SIGNED BY  
R. M. Bauer, II.

By \_\_\_\_\_

Attn: L. O. Speer, Jr.

Title Area Engineer