



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.  
Approval expires 12-31-60.

Santa Fe

Land Office  
SF-047039 (b)  
Lease No.  
J. Day "S"  
Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

J. Day "S"

Farmington, New Mexico July 8, 1959

Well No. 1 is located 1850 ft. from N line and 790 ft. from E line of sec. 17  
NW/4 SW/4 Sec. 17 T-28N R-10W N.M.P.M.  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Angels Peak Dakota San Juan New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5947 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On 7-2-59, well was spudded with rotary tools and drilled a 12-1/4" hole to 375 feet. 9-5/8" casing was set at 375 feet and cemented with 200 sacks of cement containing 2% calcium chloride. Cement was circulated. After waiting on cement, tested casing at 800 psi for 30 minutes with no indication of pressure drop. Reduced hole to 8-3/4" and continued drilling.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Pan American Petroleum Corporation

Address P. O. Box 487

Farmington, New Mexico

Attention: L. O. Speer, Jr.

ORIGINAL SIGNED BY  
R. M. Bauer, Jr.

By

Title Area Engineer

