



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe  
Lease No. NM 020982  
Unit \_\_\_\_\_

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	<input type="checkbox"/>
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	<input type="checkbox"/>
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	<input type="checkbox"/>
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	<input type="checkbox"/>
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	<input type="checkbox"/>
NOTICE OF INTENTION TO ABANDON WELL.....		<input type="checkbox"/>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

June 27, 1961

Redfern  
Well No. 5 is located 815 ft. from N line and 1550 ft. from E line of sec. 10  
SW SW Section 10      28N      11W      NMPM  
(1/4 Sec. and Sec. No.)      (Twp.)      (Range)      (Meridian)  
Basin      San Juan      New Mexico  
(Field)      (County or Subdivision)      (State or Territory)

Ground Level  
The elevation of the ~~6610.85~~ above sea level is 5448 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spud: 5-31-61. Drilled to 45'. Ran one joint 13-3/8" O.D., 48#, H-40 casing, set at 33' ground level. Cemented with 50 sx. neat. P.O.B. 4:00 P.M., 5-31-61. Casing set at 44' RKB.

Drilled 12-1/4" hole to 627'. Ran 19 joints 8-5/8" O.D., 24#, J-55, 8R, ST&C casing, T.E. 609.33 set at 621 RKB. Cemented with 225 sx. 4% gel with 2% cacl. P.O.B. 10:00 P.M., 6-10-61. Small amount of cement to surface. WOC.

Drilled 7-7/8" hole to 6230' - Ran 192 joints 4-1/2" O.D., 10.5#, J-55, 8R, ST&C, CF&I casing, T.E. 6235.65, set at 6228 RKB. Cemented with 150 sx. 8% gel, 50 sx. neat. P.O.B. 4:45 P.M., 6-22-61. Cemented second stage through (over)

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Redfern & Herd, Inc.

Address P. O. Box 1747

Midland, Texas

By Original signed by T. A. Dugan

Title Engineer

Halliburton D.V. Tool at 1622 with 100 sz. 87 gal. P.O.H. 6:15 P.M.,  
6-22-61. Nipped up and released rig 9:00 P.M., 6-22-61.