

(SUBMIT IN TRIPLICATE)

Indian Agency

Navajo

Allottee

Contract No. 14-20-603-2206

Contract

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	X
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

AMARILLO-NAVAJO

January 30, 1962

Well No. 2 is located 660 ft. from ^N~~S~~ line and 660 ft. from ^E~~W~~ line of sec. 22NE/4 NE/4 Section 22
(1/4 Sec. and Sec. No.)28 North 14 West
(Twp.) (Range)NMPH
(Meridian)Wildcat
(Field)

San Juan

(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is 5639 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

The above well, having reached its economic operating limit, was plugged and abandoned as follows:

Set retainer at 5095' and squeezed perforations 5140' to 5160' with 50 sacks cement.
Cut off 5-1/2' casing at 4245', pulled and recovered same. With hole full of mud,
displaced cement plugs as follows: 25 sacks cement from 4300' to 4200'
30 sacks cement from 2003' to 1900'
10 sacks in top of surface casing at bottom
of cellar.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Gulf Oil Corporation

Address P. O. Box 1971

Casper, Wyoming

New Mexico Oil Cons. Comm. (2) ✓

By

Title Area Production Manager

