

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF - 078828-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Gallegos Canyon - P.C.

8. FARM OR LEASE NAME

9. WELL NO.

#271

10. FIELD AND POOL, OR WILDCAT

Kutz Pictured Cliffs

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 27-T28N-R12W

12. COUNTY OR PARISH 13. STATE

San Juan New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Energy Reserves Group, Inc.

3. ADDRESS OF OPERATOR

P. O. Box 3280, Casper, WY 82602

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1400' FSL & 2500' FEL (SWNWSE)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Ground - 5,765'; K.B. - 5,774'

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

The above described well was spudded at 1:00 P.M., 12-11-76.  
Drilled 12-1/4" hole to 133'. Ran 3 jts - 124' (Net) - 8-5/8" O.D.,  
32#, K-55, R-3,ss, new casing set at 133' (K.B.). Cemented w/65 sx  
of regular cement w/3% CaCl2. Plug down at 6:00 P.M., 12-11-76.  
Good Returns. Nippled up and pressure tested BOPE to 400 psi. Held  
O.K. Drilled out w/7-7/8" bit at 4:00 P.M., 12-12-76.



DEC 17 1976

18. I hereby certify that the foregoing is true and correct

SIGNED

*Robert C. Delaney*

TITLE Operations Supt.- Drlg. DATE 12-14-76

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: