TEST WATER SHUT-OFF FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL

PULL OR ALTER CASING

MULTIPLE COMPLETE CHANGE ZONES ABANDON\*

ينور نيار بسعد

## UNITED STATES DEPARTMENT OF THE INTERIOR **GEOLOGICAL SURVEY**

1973	Budget Bureau No. 42-R1424			
UNITED STATES DEPARTMENT OF THE INTERIOR	5. LEASE SF-078106			
GEOLOGICAL SURVEY	6. IF INDIAN, ALLOTTEE OR TRIBE NAME			
SUNDRY NOTICES AND REPORTS ON WELLS (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir, Use Form 9–331–C for such proposals.)	7. UNIT AGREEMENT NAME Gallegos Canyon Unit			
	8. FARM OR LEASE NAME			
1. oil gas xx other	9. WELL NO.			
2. NAME OF OPERATOR  Francy Pagaryos Croup Inc.	278			
Energy Peserves Group, Inc.  3. ADDRESS OF OPERATOR	10. FIELD OR WILDCAT NAME West Kutz - Pictured Cliffs			
Box 3280, Casper, Wyoming 82602	11. SEC., T., R., M., OR BLK. AND SURVEY OR			
4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.) 870' FSL & 1730' FEL (SW SE4)	AREA Section 17, T28N-R12W			
AT SURFACE: AT TOP PROD. INTERVAL:	12. COUNTY OR PARISH San Juan New Mexico			
AT TOTAL DEPTH:  16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, CR OTHER DATA	14. API NO.			
	15. ELEVATIONS (SHOW DF, KDB, AND WD) G.L. 5589', K.B. 5599'			
REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF: TEST WATER SHUT-OFF				

(NOTE: Report results of multiple completion or zone

change on Form 9-330.)

(other) 17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

The above described well was spudded @ 3:00 p.m., 9-20-79.

Drilled 124" hole to 131'(K.B.). Ran 3 jts. 8 5/8" O.D., 36#, 8Rth., J-55, R-3, S.S.S.T.& C. R-3, New casing set @ 131' (K.B.). Cemented w/100 sx. Class B cement w/2% CaCl<sub>2</sub>. Plug down @ 11:10 p.m., 9-20-79. Good cement returns.

Drilled 6 3/4" to 1650' (K.B.) & ran logs.

Ran 41 jts. 42" O.D., 10.79#, 8Rth., R-3, New casing set @ 1636' (K.B.). Cemented w/260 sx. of 50-50 pozmix w/2% gel and %# Flocele/sx. Plug down @ 3:20 a.m., 9-24-79. Good cement returns.

9-24-79 - WOC & WOCT

Well History

Subsurface Safety Valve: Manu. and Ty	***= *		Set @	Ft.
18. I hereby certify that the foregoing SIGNED (32000 )	is true and correct  TITLE Drilling Supt.	DATE _	9-25-79	
	(This space for Federal or State office use)			007
APPROVED BY	TITLE	_ DATE		COL ES