


STATE OF NEW MEXICO  
ENERGY and MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

This form is not to  
be used for reporting  
packer leakage tests  
in Southeast New Mexico

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST



Operator Phillips Petroleum Company 017654 Lease San Juan 29-5 Unit  
Location 30-039-07538  
of Well: Unit H Sec. 30 Twp. 29N Rge. 5W County Rio Arriba

|                  | Name of Reservoir or Pool | Type of prod.<br>(Oil or Gas) | Method of Prod.<br>(flow or Art. lift) | Prod. Medium<br>(Tbg or Csg) |
|------------------|---------------------------|-------------------------------|--|------------------------------|
| Upper Completion | Mesaverde                 | Gas                           | Flowing                                | Tubing                       |
| Lower Completion | Dakota - non-productive   | Gas                           | Flowing                                | Tubing                       |

PRE-FLOW SHUT-IN PRESSURE DATA

|                  |                                |                                  |                      |                               |
|------------------|--------------------------------|----------------------------------|----------------------|-------------------------------|
| Upper Completion | Hour, date shut-in<br>12/26/98 | Length of time shut-in<br>3 days | 325                  | Stabilized? (Yes or No)<br>No |
| Lower Completion | Hour, date shut-in<br>12/26/98 | Length of time shut-in<br>3 days | SI press. Psig<br>15 | Stabilized? (Yes or No)<br>No |

FLOW TEST NO. 1

| Commenced at         | (hour, date)*         |                              |                              | Zone Producing      | (Upper or Lower):             |
|----------------------|-----------------------|------------------------------|------------------------------|---------------------|-------------------------------|
| Time<br>(hour, date) | Lapsed Time<br>Since* | Pressure<br>Upper Completion | Pressure<br>Lower Completion | Prod. Zone<br>Temp. | Remarks                       |
| 12/30/98             | 24 hrs                | 120                          | 18                           |                     | Lower Non-prod; Upper Flowing |
| 12/31/98             | 48 hrs                | 160                          | 18                           |                     | Lower non-prod; Upper flowing |
|                      |                       |                              |                              |                     |                               |
|                      |                       |                              |                              |                     |                               |
|                      |                       |                              |                              |                     |                               |

Production rate during test

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. in \_\_\_\_\_ Hours \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_

Gas: \_\_\_\_\_ MCFPD; Tested thru (Orifice or Meter): \_\_\_\_\_

MID-TEST SHUT-IN PRESSURE DATA

|                  |                    |                        |                |                         |
|------------------|--------------------|------------------------|----------------|-------------------------|
| Upper Completion | Hour, date shut-in | Length of time shut-in | SI press. Psig | Stabilized? (Yes or No) |
| Lower Completion | Hour, date shut-in | Length of time shut-in | SI press. Psig | Stabilized? (Yes or No) |

(Continue on reverse side)

## FLOW TEST NO. 2

| Commenced at (hour, date)** |                     |                           |                           | Zone Producing (Upper or Lower): |         |
|-----------------------------|---------------------|---------------------------|---------------------------|----------------------------------|---------|
| Time (hour, date)           | Lapsed Time Since** | Pressure Upper Completion | Pressure Lower Completion | Prod. Zone Temp.                 | Remarks |
|                             |                     |                           |                           |                                  |         |
|                             |                     |                           |                           |                                  |         |
|                             |                     |                           |                           |                                  |         |
|                             |                     |                           |                           |                                  |         |
|                             |                     |                           |                           |                                  |         |
|                             |                     |                           |                           |                                  |         |

Production rate during test

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. in \_\_\_\_\_ Hours \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_

Gas: \_\_\_\_\_ MCFPD; Tested thru (Orifice or Meter): \_\_\_\_\_

Remarks: \_\_\_\_\_

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved JAN 6 1999 19 Operator Phillips Petroleum Company

New Mexico Oil Conservation Division

By Charlie Lerrin

By Terry Bowker

Title DEPUTY OIL & GAS INSPECTOR, DIST. #3

Title Field Tester Terry Bowker

Date 1-4-99

## NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

|  |   |
|--|---|
| <p>1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.</p> <p>2. At least 72 hours prior to the commencement of any packer test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be notified.</p> <p>3. Packer leakage tests shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.</p> <p>4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.</p> <p>5. Following completion of flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.</p> | <p>6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in produced.</p> <p>7. Pressure for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours test: immediately prior to the beginning of each flow-period, at fifteen minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.</p> <p>24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is gas-oil or a oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.</p> <p>8. The results of the above described tests shall be filed in triplicate within 15 days after the completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10-01-78 with all deadweight pressure indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).</p> |
|--|---|