



3 - U.S.G.S.
1 - E. R. Johnston
2 - M. Foss H.A.
1 - File (SUBMIT IN TRIPLICATE)

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

Land Office Santa Fe
Lease No. N.M. 011349 A
Unit 29-5
14-02-02-07

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

May 9, 1956

Well No. 14-07 is located 2400 ft. from [N] line and 1800 ft. from [E] line of sec. 27
SW 1/4 Sec. 27 29N 29E N.M.P.M.
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Alamosa - Santa Verde Rio Arriba New Mexico
 (Field) (County or Subdivision) (State or Territory)

The elevation of the ~~drill hole~~ top of casing above sea level is 6077.3 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 6:00 P.M. 3-25-56. Drilled to 220', set 225.43' of 20 1/4" O.D., 32.75#, 2-40 casing, with 2000 pattern shoe at 229' and cemented with 150 sac regular cement. P.O.B. at 6:00 A.M. 3-27-56. U.O.G. for 24 hours and casing tested O.K. Drilling ahead

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Acadia Petroleum Pipeline Corporation

Address 4134 West Main

Albuquerque

New Mexico

By Original signed by S. A.

Title Statistician



