

NO. OF COPIES RECEIVED	6
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	4

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
E-289-36

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	San Juan 29-6 Unit
Northwest Pipeline Corporation	8. Farm or Lease Name
3. Address of Operator	San Juan 29-6 Unit
P. O. Box 90 Farmington, New Mexico 87401	9. Well No.
4. Location of Well	15A
UNIT LETTER C, 1465 FEET FROM THE West LINE AND 1040 FEET FROM THE North LINE, SECTION 2 TOWNSHIP 29N RANGE 6W NMPM.	10. Field and Pool, or Wildcat
	Blanco Mesa Verde
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
6441' GR	Rio Arriba

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER "SPUD & SURFACE CASING" <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-28-75 MOL & RU. SPUD @ 7:00 P.M. Drilled 13 3/4" hole to 222' KB. Ran 5 joints (206') 9 5/8", 36# K-55 casing set @ 222' KB.

10-29-75 Cemented w/180 sxs. Cl. "B" w/1/4# gel flake per sx & 3% cc. Good circ. WOC 12 hrs. Pressure tested casing to 600 PSI for 1/2 hr. Held O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D. H. Maroncelli TITLE Production Engineer DATE 11-3-75

Original Signed by A. R. Kendrick

SUPERVISOR DIST. #3

NOV 7 1975

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____