

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 078642

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR		8. FARM OR LEASE NAME
Northwest Pipeline Corporation		San Juan 29-5 Unit
3. ADDRESS OF OPERATOR		9. WELL NO.
P.O. Box 90 Farmington, N.M. 87401		17A
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface		10. FIELD AND POOL, OR WILDCAT
850' FSL		Blanco Mesa Verde
1100' FEL		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
14. PERMIT NO.		Sec 5, T29N, R5W
15. ELEVATIONS (Show whether DF, RT, GR, etc.)		12. COUNTY OR PARISH
6732 GR		13. STATE
		Rio Arriba N.M.

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐  
☐  
☐  
☐

PULL OR ALTER CASING

☐  
☐  
☐  
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐  
☐  
☐

REPAIRING WELL

☐  
☐  
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other) Spud &amp; Surface

☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

5-29-77 MOL & RU. Spud at 1:00 PM. Drilled 12 1/4" hole to 203'. Ran 9 5/8", 32.3#, K-55, ST&C csg. Set at 192' KB. Cemented with 125 sks CL "B" with 1/4# flocele per sk and 3% CC. Cement Circulated. WOC

5-30-77 Tested surface csg to 600 psi for 30 minutes, Held OK.

18. I hereby certify that the foregoing is true and correct.

SIGNED

D.H. Maroncelli

TITLE Production Engineer

DATE June 8, 1977

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

RWS/ms

\*See Instructions on Reverse Side