



NEW MEXICO ENERGY, MINERAL & NATURAL RESOURCES DEPARTMENT

http://www.enr.state.nm.us
Page 1
Revised 11/16/98

This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator Phillips Petroleum Co. 017654 Lease Name San Juan 29-5 Unit Well No 104
Location of Well: Unit Letter B Sec 10 Twp 29N Rge 5W API # 30-0 39-22469


	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	Pictured Cliffs	gas	flowing	tubing
Lower Completion	Mesaverde	gas	flowing	tubing

PRE-FLOW SHUT-IN PRESSURE DATA

	Hour, date shut-in	Length of time shut-in	SI press. Psig	Stabilized? (Yes)
Upper Completion				
Lower Completion				

FLOW TEST NO. 1

Commenced at (hour, date)*		PRESSURE		Zone producing (Upper or Lower):	PROD. ZONE TEMP.	REMARKS
TIME (hour, date)	LAPSED TIME SINCE*	Upper Completion	Lower Completion			



Production rate during test _____ BOPD based on _____ Bbls. in _____ Hours _____ Gr
Oil: _____ MCFPD; Tested thru (Orifice or Meter): _____
Gas: _____

MID-TEST SHUT-IN PRESSURE DATA

	Hour, date shut-in	Length of time shut-in	SI press. psig
Upper Completion			
Lower Completion			

(Continue on reverse side)



NEW MEXICO ENERGY, MINERALS & NATURAL RESOURCES DEPARTMENT

OIL CONSERVATION DIVISION
ARTES DISTRICT OFFICE
1000 RIO BRAZOS ROAD
ARTES NM 87410
(505) 334-6170 FAX: (505) 334-6170
http://emr.state.nm.us/oilcons/District/ARTES.htm

This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

Page 1
Revised 11/16/98

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator Phillips Petroleum Co. 017654 Lease Name San Juan 29-5 Unit Well No 104

Location of Well: Unit Letter B Sec 10 Twp 29N Rge 5W API # 30-0 39-22469


	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	Pictured Cliffs	gas	flowing	tubing
Lower Completion	Mesaverde	gas	flowing	tubing

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. Psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. Psig	Stabilized? (Yes or No)

FLOW TEST NO. 1

Commenced at (hour, date)*				Zone producing (Upper or Lower):	
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		



Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

(Continue on reverse side)

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Page

29-5 # 104 mv/pc

FLOW TEST NO. 2

Commenced at (hour, date) ** 11-15-01		Zone producing (Upper or Lower):			
TIME (hour, date)	LAPSED TIME SINCE **	PRESSURE		PROD. ZONE TEMP.	REMARKS
		PC Upper Completion	MV Lower Completion		
		242#	0#		

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD: Tested thru (Orifice or Meter): _____

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 11/15/2001

New Mexico Oil Conservation Division

By Russell MartinTitle Oil & Gas InspectorOperator Phillips PetroleumBy Jim KennedyTitle Field Tester

Date _____

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, at hourly intervals thereafter, including one pressure measurement immediately prior to conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the mid point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days of completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Rev 10-01-78 with all deadweight pressures indicated thereon as well as the flow temperatures (gas zones only) and gravity and GOR (oil zones only).